CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/322k/Cube/2017-18

13.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of the work	:	Improvements of CC roads in 3rd,4th, 5th, 6th and 7th cross near Bylappa circle road near Bylappa circle at Prashanthanagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/40/2017-18 Dated: 20.04.2017
* Sample ID	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	13.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	06.05.2017	13.05.2017	8.246	240.8	10.70
2	06.05.2017	13.05.2017	8.347	257.4	11.44
3	06.05.2017	13.05.2017	8.468	286.4	12.73

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಣಸವಾಡಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ವಿಜಯನಗರ, ಬೆಂಗಳೂರು

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/322k/Cube/2017-18

15.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*** Agency**	:	**Technical Manager (West),** KRIDL, Bangalore.
*** Name of the work**	:	Improvements of CC roads in 3rd,4th, 5th, 6th and 7th cross near Bylappa circle road near Bylappa circle at Prashanthanagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
*** Reference**	:	BBMP/EE/DD/WO/40/2017-18 Dated: 20.04.2017
*** Sample ID**	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
*** Grade of Concrete**	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	15.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.05.2017	15.05.2017	8.137	257.1	11.43
2	08.05.2017	15.05.2017	8.262	268.2	11.92
3	08.05.2017	15.05.2017	8.321	279.2	12.41

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/322k/Cube/2017-18

15.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of the work	:	Improvements of CC roads in 3rd,4th, 5th, 6th and 7th cross near Bylappa circle road near Bylappa circle at Prashanthanagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/40/2017-18 Dated: 20.04.2017
* Sample ID	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
* Grade of Concrete	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	15.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	08.05.2017	15.05.2017	8.122	248.2	11.03
2	08.05.2017	15.05.2017	8.345	269.9	12.00
3	08.05.2017	15.05.2017	8.263	281.3	12.50

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಿಬಿಎಂಪಿ ಪಶ್ಚಿಮ
ವಿಭಾಗ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಕಛೇರಿ, ಬೆಂಗಳೂರು-೫೬೦೦೩೩

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/322k/Cube/2017-18

17.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*** Agency**	:	**Technical Manager (West),** KRIDL, Bangalore.
*** Name of the work**	:	Improvements of CC roads in 3rd,4th, 5th, 6th and 7th cross near Bylappa circle road near Bylappa circle at Prashanthanagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
*** Reference**	:	BBMP/EE/DD/WO/40/2017-18 Dated: 20.04.2017
*** Sample ID**	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
*** Grade of Concrete**	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	17.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.05.2017	17.05.2017	8.027	239.7	10.65
2	10.05.2017	17.05.2017	8.324	254.9	11.33
3	10.05.2017	17.05.2017	8.341	267.4	11.88

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/322k/Cube/2017-18

17.05.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*** Agency**	:	**Technical Manager (West),** KRIDL, Bangalore.
*** Name of the work**	:	Improvements of CC roads in 3rd,4th, 5th, 6th and 7th cross near Bylappa circle road near Bylappa circle at Prashanthanagara in Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
*** Reference**	:	BBMP/EE/DD/WO/40/2017-18 Dated: 20.04.2017
*** Sample ID**	:	Dry Lean Concrete
Technical Reference	:	IS: 516-1959 (RA-2013)
Size of cubes	:	150mmx150mmx150mm
Cross Sectional Area	:	22500 mm^2
*** Grade of Concrete**	:	Dry Lean Concrete
Compressive Strength as on	:	7^{th} day
Sample Received on	:	17.05.2017

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.05.2017	17.05.2017	8.165	249.5	11.09
2	10.05.2017	17.05.2017	8.224	284.6	12.65
3	10.05.2017	17.05.2017	8.337	278.9	12.40

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಮಾನವಶಕ್ತಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

VIDYARANI P.K.
Technical Manager